

◆ ◆ ◆
NEXT RAT meeting
Monday 16.05
8:30 salle de conférence du ALICE - SX2 - 6619
◆ ◆ ◆

May 16, 2007, 8:30 in **ALICE - SX2 - 6619**

Present: Maria Paz Casas, Claude Dehabay, Ivan Romera, Jacques Toullieux.

SCT in UA27

- AC: -
- DC cables: -
- Power converters:
 - No powering today. PIC interfaces test will take place as planned. 24th May will take place the heat run for circuits < 8kA.
- PIC and CCC:
 - PIC interface tests: AB/PO (Valerie), AT/MEL (Knud) and AB/CO (Alejandro) agreed on being ready to perform the test today
- Cooling and Ventilation:
 - The Elettas on the circuits of the water cooled cables of RB.A23 have been regulated the 14th.
 - The filters will be cleaned on Monday 21st May.
- WIFI: - An intervention will take on Friday 18th (temporal MESH installation) to improve the signal between the racks. A good signal will be needed during the heat runs.
- WorldFIP: -
- Energy Extraction IST:
 - 13kA sys:
Completed.
 - 600A EE sys:
Completed.

➤ Interlock test:

The interlock tests on RQD&F and 600A-EE will take place the 22nd.

➤ Balisage: -

➤ AOB:

- An intervention at the UA27, requested by Bernard Beauquis (TS/SU) take place today, 16th and might need another half a day of intervention.
- A cabling campaign is foreseen during the SCT period. It will be carried out at the RA27 only in the areas without access restriction.
- Roess will be at CERN on w21-25 to fix the problem encountered in different zone and to finalize the installation in RR17. Water must be available during these periods – No water-cut are foreseen during this period.
- Jacque reminds that in Point 4 (from RE42-RE48) the AC electrical distribution in the tunnel will be provided by the "general services – 18kV" between the 14.05 and the 01.06.

Maria Paz and Boris for the HCC



Open Issues SCT in UA27

25.04 The Roess station has been filled up but it was not possible to follow the procedure. Knud is waiting for the supplier enterprise to come and check this and the other stations.



SCT in UJ33

➤ 13kA EE:

- The 01.06 the IST with a portable PC (1400A) will be performed in RA37 and RA34. Water must be circulated 3 days before the tests.

➤ AC:

- Lights at the level of the DFBAE installed.

Open Issues SCT in UJ33

20.04 Re-routing of the DC cables.

20.04 24hr heat run NOT PASSED – to be repeated

20.04 13kA in RA34 and 37 will be done on Friday 01.06

Open Issues SCT in RR73 and UJ76

08.02 Temporary WIFI cable to be replaced by TS/EL – IT/DI

Open Issues SCT in UA67 and UJ67

13.02 ~~Report on the AUG~~

02.02 RSF2.A67B1 and RSF2.A67B2 PIC cables to extend

02.02 NC opening on the bad connection of the “plages” on the 6kA racks

08.01 EE fan rotation problem – all ring – **ON GOING**