

WARM MAGNETS COMMISSIONING POINT 7
HARDWARE COMMISSIONING COORDINATION

◆ ◆ ◆
NEXT RAT meeting
Tuesday 10.07.2007
8:30 in 936/R-035
◆ ◆ ◆

June 22nd, 2007

Present: Maria Paz Casas Lino, Pierre Dahlen, Hugues Thiesen

**Point 7 – Contact HCC person: María Paz Casas / Boris Bellesia /
Mirko Pojer**

- WIC magnet and WIC PC have been completed.
- PC setup configuration has started for converters in UJ76.
- Problems with WorldFip prevented the beginning of the PC setup in SR7. Today afternoon the verification of the IP addresses will be carried out and if the problem is solved the PC setup will begin on Monday morning.
- Hug points out that the inductance measurements carried out in the WELQA, those measured during the PC Configuration and those included in the data base are not coincident. PO will get new values in order to update the Data Base.
- It is reminded that the introduction in MTF of the results of the tests completed so far is to be done.
- It is verified that the advancement of the tests goes in time with the new planning modified after the interruption of the tests for the WIC cables test by TS/EL.
- It is communicated that Warm Magnet Commissioning for point 1 is delayed, probably of three weeks.

Maria Paz for the Hardware Commissioning Coordination