

Present: AB/PO: H.Thiesen.
AB/CO: R.Schmidt.
AT/ACR: P.Gomes, R.Rabehl, A.Suraci.
AT/MEL: D.Bozzini, P.Chambouvet.
AT/VAC: W.Maan.
TS/IC: K.Kershaw.
TS/HDO: M.Coccoli, B.Perea, M.Solfaroli.

Preparation of the Cool-Down in Sector 78, 81 and 45.

Sector 78

Flushing (R.Schmidt):

- Flushing continued during the weekend as decided and beam screen have been flushed since Friday evening for 47 hours. This morning the conditions for the ELQA-TP4B are being set.
- The filters will be changed today at 10:30am. The visual inspection of the old filter will be used to decide whether to start the cool-down or not (the hardware for the cool-down is ready).
- ELQA-TP4B keeps the priority and should be starting around 9:00am. Every other activity will be performed upon completion of the EIQA-TP4B.

Vacuum Interlock (F.Millet, P.Gomes, A.Suraci):

- The vacuum interlock test will begin as soon as the EIQA-TP4B will be finished. A.Suraci and P.Gomes together with W.Maan.

Current Leads functional tests (P.Chambouvet):

- All the functional tests of the DFBs in the LSS8L have been successfully performed.

DFBX (R.Rabehl):

- R.Rabehl informed that 4 temperature sensors on the DFBX are broken. N.Vauthier will change the whole set of 6 temperature sensors as soon as the access will be restored (after the cool-down validation).

AOB:

- H.Thiesen will make sure together with D.Bozzini that the circuits concerned by the "control software test" remain in the correct grounding configuration. He should perform a test applying current.

- The MAFI transporting a warm magnet was stuck in the tunnel and is obstructing the passage. This is being sorted out between F.Millet and S.Weisz.
- Current Leads survey cameras during cool-down (R.Schmidt):
 - Mobile Camera:
 - In order to bring the mobile camera from the UA to the RA we need to move the concrete wall (*balisage* D.Peytoud); This was not required in the end !
 - 1 hour time is required to run the mobile camera from point 8 to point 7 (where the *gaine monorail* of sect 67, being still turned on, will allow to recharge the onboard battery);
 - B.Perea will do a full arc inspection to check whether the video camera cart will be able to run all over the arc (especially checking the clamps used to short the *gaine monorail*).

Open Issues

AC non-conformity

- 13.11.06 Non-conformity of the crates of cryo instrumentation (inrush current) (A.Suraci: ready next year)
- 13.11.06 Non-conformity of the AC cabling of the crates under the magnets. This concerns ACR, MEL & VAC.

DC cabling

- 22.11.06 Pre-connection of 120A cables in LSSR7 (TS/EL) - PC Non conformities (H.Thiesen)

Instrumentation Cabling

- 12.01.07 Cryo-instrumentation cables: 2 LSS8L connectors (A.Suraci-J-C.Guillaume)
- 10.01.07 Continuity error with cable 1813004A and a wrong housing of 1702440 which should be replaced (D.Bozzini)

Cryogenics

- 22.11.06 Instrumentation and remote control not fully stable (P.Gayet - F.Millet)

Safety

General remark: written communication in advance to announce operations!!!

- 23.11.06 Water leak on the tunnel concrete wall to be fixed (C33L8).

Preparation of powering test

- 30.11.06 EI_QA performed on C16L8. ICC test showed reversed sequence of V-taps on circuit RCBV16.L8B1 (D.Bozzini)

AOB

- 08.01.07 Re-installation of 3 BLMs interfering with pumping groups (B.Dehning)
- 13.11.06 BPM connection in Q2 (R.Jones) - waiting for Inner Triplet to be repaired

Closed Issues

Warm magnet transport stuck in the arc 78.	15.01.07
Connection of the NC Magnets in LSS8R (J-C.Guillaume)	15.01.07
DFBX Pumping of Current Leads insulation vacuum (S.Feher, P.Chambouvet)	15.01.07
QPS - 2 cables need repair (R.Denz-D.Tommasini)	12.01.07
DFBXG non-conformity on the current lead heater cables 1821322 and 1821323 (P.Chambouvet-J-C.Guillaume)	12.01.07
Cryo-instrumentation cables: 2 LSS8L + 1 LSS7R to be pulled (A.Suraci-J-C.Guillaume)	15.01.07
Bad positioning of the 13 kA power cable <i>cosses</i> corrected (J-C.Guillaume-P.Denis)	11.01.07
Cryo-instrumentation cables at DFBX inversion sorted out (A.Suraci)	10.01.07
Calibration of the Arc Detectors on the 13 kA EE System (K.Dahlerup-Petersen)	19.12.06
Short-to-ground in QBBI.A21R7 (Lyra side) (D.Bozzini, F.Seyvet)	19.12.06
BPM connection in Q3, Q4, Q5, Q6, Q7 (R.Jones)	15.12.06
DFBAO Functional test on the leads heaters	15.12.06
DFBXG 100V test on current leads (S.Feher)	15.12.06
Repositioning of 1 DC cable on DFBAO and of 2 DV cables on DFBAN (all 13kA) (J.C.Guillaume)	14.12.06
Wooden structure for UA access restriction (that will allow transport)	12.12.06
Non conformity in DFBMH, DFBAN and DFBXG current lead heaters (P.Chambouvet-J-C.Guillaume)	12.12.06
Galvanic insulation installation on all DFBs (AT/MEL)	08.12.06
Re-positioning collars used to fix the WRL to the CLs (all DFBs) (A.Perin-D.Bozzini-F.Millet)	08.12.06
6 kA and 13 kA cables positioning at DFBAO, DFBMA, DFBMC (Flohe)	08.12.06
Functional test on the leads heaters: DFBMA, DFBMC	08.12.06
EIQA-TP4B safety procedure (1900 volts tests!).	07.12.06
Cool down safety procedure & access conditions	07.12.06
Instrumentation cable HV tests in LSS8L (A.Suraci: 4 cables to be tested)	06.12.06
Non-conformity on instrumentation cables (temperature sensors on	06.12.06

current leads) (A.Suraci: 3 cables are in repair-Wed.29th)	
Quench protection continuity tests and cables assignment LLS7R (DFBMH, DFBAN) and LSS8L (DFBMC, DFBMA and DFBX)	06.12.06
DFBAN cable positioning (J.C.Guillaume)	06.12.06
Access & Safety Cable Installation (full sector) (J.C.Guillaume)	06.12.06
EIQA-TP4-A for all DFBs sector78	04.12.06
Water circulating in UA83 for the Powering Procedure Test: filters checked, installation of flexible cables by CV.	04.12.06
LHCb ODH System ready	04.12.06
Definition of owner of activity and pumping needs for current leads insulation vacuum (DFBX) (S.Feher, R.J.Rabehl)	04.12.06
DFB instrumentation cables to be connected (A.Suraci)	04.12.06
Functional test on the leads heaters DFBMA	04.12.06
Functional test on the leads heaters DFBMC	04.12.06
Non-conformity of the DC cabling of the orbit corrector power converters	04.12.06
Pretest of 60A converters in sector 78, location C16L8.	30.11.06
EIQA-TP4-A on DFBAN, DFBMH, DFBAO LC module	29.11.06
Pumping of insulation vacuum for all DFBs between 7 and 8 (except DFBX)	29.11.06
Functional test on the leads heaters DFBMH	29.11.06
Functional test on the leads heaters DFBAN	28.11.06
Pumping of current lead insulation vacuum DFBAN	25.11.06
120A and 600A positioning on DFBAN and DFBMH (INEO)	25.11.06
Missing labels on DFBAO instrumentation cables	24.11.06
Adjustment of cable length on DFBAO	24.11.06
Prototype of galvanic insulation to be tested at Point 6	23.11.06
Definition of Safety procedure for Powering Procedure Test (aka Dry Runs)	23.11.06
Leaks on DFBAO gas recovery line in repair/installation of helicoflex	22.11.06
21 leak detectors to be placed all along the arc 78	22.11.06
Connections (made by TS/MME) of 120 A cables to be verified (TS/EL)	22.11.06
600 A cable positioning on DFBAO	22.11.06
Pumping of current lead insulation vacuum DFBMH	21.11.06
Pressurized air supply to valve on WRL	21.11.06
Support on DFBAO WRL	21.11.06
Bellows in Q6-Q7 LSS8L which had been damaged, is now repaired	20.11.06

Valve on the WRL is operational	20.11.06
Leak in arc Q11-8L	20.11.06
Cryogenic valve manipulation on DFBX	20.11.06
Removal of some BLMs in conflict with the pumping groups	17.11.06
120 A Cables connection in DFBAO, DFBMC, DFBMA and DFBX LSS8L	17.11.06
DS7R and DS8L leak test finished	17.11.06
Leak in R7 repaired	17.11.06
Q6-Q7 bake-out completed	17.11.06
Current lead vacuum: man power and pumping groups availability	15.11.06
Hydraulic connection of the current leads	15.11.06
DFBX AT/MEL Transformers installation	14.11.06
WRL connection DFBMH LSS7R	14.11.06
ELOA-TP3 test of the sector 78	14.11.06
Polarity tests of the 600A and 120A cables for DFBAN and DFBMH (LSS7R)	14.11.06
QUI available	10.11.06
Pressure tests of QUI and DFBs safety valves finished	10.11.06
QRL valves available for all sector	09.11.06
QRL valve opening/cabling verification	13.11.06
Interconnections DFBAO, DFBMA and DFBMC.	13.11.06
WRL connection at DFBMC, DFBMA and DFBX	13.11.06
120A cables positioning at DFBAO, DFBMA and DFBMC	13.11.06
Q6-Q11L8 leak test envelope	13.11.06
Interconnections of DFBAN and DFBMH	13.11.06

Milestones: Test Schedule

Week 45	Interconnections
End week 46 [18.11.06]	Leak Test
End week 47 [24.11.06]	Pressure Test
Week 47-48	EE sensor tests in RR77
Week 48 & 49	Purge and filling
Week 49	Dry Run
Week 49	Short Circuit tests of 60 A

Week 49 [07.12.06]	Diesel Tests
Week 49	ELQA-TP4B (Phase I)
Week 50	Flushing
Week 50 [15.12.06]	ELQA-TP4B (Phase II)
Week 02 [15.01.07]	ELQA-TP4B (Phase III)
Week 03	Cool Down Sector 78



Next RAT meeting

Tuesday, January 16th 8:30 @ P8 2889-R-009

Matteo Solfaroli
Mirco Coccoli