

Linac4 action list

| | action | person | status | date |
|-------------------------------------|---|------------------------|---|-----------|
| SM18 high-power test stand | | | | |
| <input type="checkbox"/> | before exchanging module 3 with module 2: i) RGA on module 3, ii) bead-pull, | Frank/Jan | RGA done, 1 order of magnitude better but still not within specs, | |
| <input type="checkbox"/> | exchange pumps in bunker, replace ion with turbo pumps when module 3 is installed | Frank/Jan | | |
| <input type="checkbox"/> | power/pick-up calibration with power meter | Han/Jose | | |
| <input type="checkbox"/> | buy 2nd power meter | Han | on 69742 | |
| <input type="checkbox"/> | need automatic frequency tuning to compensate | Tomoko/Jose/ Nuaman | code ready, now implementation in SM18 | |
| movable tuners | | | | |
| <input checked="" type="checkbox"/> | discuss modified piston guidance with Alessandro/vacuum group | Yves | next meeting 11.10.13 | |
| <input type="checkbox"/> | prepare test of DTL type coupler with inclination | Jose/Yves | horizontal test in preparation | 3-Oct-13 |
| <input type="checkbox"/> | movable tuner installation on bunchers in week 48 | | with a temporary fix or a final solution | |
| 3 MeV test stand | | | | |
| <input type="checkbox"/> | modification of 3+1 (spare) existing mobile tuners to L4 standards | Yves | parts are being fabricated by CERN workshop | |
| 3 MeV installation in Linac4 | | | | |
| <input checked="" type="checkbox"/> | delivery of buncher amplifiers and positioning in Linac4 | Han/Jose | delivered and now being connected (water, el.) | 20-Sep-13 |
| <input type="checkbox"/> | RF tests of buncher amplifiers | Han/Jose | week 46 | |
| <input checked="" type="checkbox"/> | 2 amps ready to be sent back to DB for modification | Han | done | |
| <input type="checkbox"/> | scaffolding for RF feeder line installation | Han | beginning to mid November, to be scheduled end of October when Han is back from holidays, | |
| <input type="checkbox"/> | install RF feeder lines for buncher cavities | db | 47 | |
| <input type="checkbox"/> | install RF feeder line for debuncher | db | later | |
| <input type="checkbox"/> | RF tests on buncher amplifiers | Han/Jose | after above | |
| <input type="checkbox"/> | re-heating system | Jose | design office will finish work until end of August, start-up of RFQ can be done without | |
| <input checked="" type="checkbox"/> | commissioning of RFQ cooling system | Jose | now works as it has been in test stand, will be used like that for first RFQ power tests, instead of trying to maintain a fixed temperature with CV and fine tuning system, it is now proposed that CV always cools by 1 deg and Jose always heats by ~1 deg, first operation will be done with old system, ready for operation | 17-Oct-13 |
| <input type="checkbox"/> | slug tuners are not yet cooled | Jose | after first tests, | |
| <input checked="" type="checkbox"/> | solution for cooling water for buncher circulators | Han/Jose | most likely from chopper cooling (in parallel) | 12-Sep-13 |
| <input type="checkbox"/> | interlock tests/commissioning before beam start-up | Jose | ongoing | |
| <input checked="" type="checkbox"/> | buncher pick-ups are connected | Han/Jose | | 3-Oct-13 |
| <input type="checkbox"/> | re-design and fabrication of buncher pick-ups | Yves/Frank | | |
| <input type="checkbox"/> | beam start mid week 44 | | | |
| waveguide couplers | | | | |
| construction in India | | | | |
| <input checked="" type="checkbox"/> | prepare CERN-India meeting on October, 11th and clarify production strategy | Frank | gave mid-November as limit date to receive a conform Linac4 coupler, | |
| construction at CECOM | | | | |
| <input checked="" type="checkbox"/> | clarify if CECOM can produce more couplers if needed | Suitbert | yes, but delay needs to be clarified | 12-Jul-13 |
| <input type="checkbox"/> | packaging of raw material (series) for CECOM | Yves/JM | will be delivered after acceptance test of pre-series, delivery will take place probably in October, | |
| <input checked="" type="checkbox"/> | weld qualification tests at 2nd company | Suitbert | samples have been sent to company, welds seem ok but sheets are deformed too much, exclude for the time being | 3-Oct-13 |
| jacks | | | | |
| <input type="checkbox"/> | complete series of 2.5 and 5 t jacks | Yves/Suitbert | series completed at manufacturer, | 17-Oct-13 |
| <input type="checkbox"/> | installation of jacks (CCDTL + PIMS1) before February 2014 | Frank/Benoit | | |
| CCDTL | | | | |
| assembly in SM18 | | | | |
| <input type="checkbox"/> | quad installation module 6 | JB | probably next week | 17-Oct-13 |
| <input type="checkbox"/> | quad installation module 7 | JM/JB | one quad faulty | 15-Aug-13 |
| <input type="checkbox"/> | conditioning of module 3 | Tomoko/Jose/ Frank | | |
| <input type="checkbox"/> | bead pull data from Alexey for module 3 | Frank | | |
| <input type="checkbox"/> | measurement procedure BINP | Frank | | |
| <input type="checkbox"/> | verify if all survey results are done | Frank | | |
| <input type="checkbox"/> | collect vacuum tests (EDMS) for all measurements made | Frank/Jan | | |
| DTL | | | | |
| construction | | | | |
| <input type="checkbox"/> | fabrication of Al covers for ports for vacuum tests, | Yves | fabrication launched | |
| <input type="checkbox"/> | final machining of covers tank2,3 | | | |
| <input checked="" type="checkbox"/> | delivery T3S4 | Suitbert | received but needs some repairs, | 12-Sep-13 |
| <input checked="" type="checkbox"/> | Cu plating T3S4 | Yves | done | 17-Oct-13 |
| <input type="checkbox"/> | drift tube installation in T3S4 | Yves | | |
| <input checked="" type="checkbox"/> | assembly of T1S1 and T1S2 | Yves/Suitbert | done on rotating support, survey of half tank alignment done, seems to be just within limits, t.b.v. | 29-Sep-13 |
| <input checked="" type="checkbox"/> | preparing for low-level RF measurements | | repair of movable short circuit needs to be done | 3-Oct-13 |
| PIMS | | | | |
| <input type="checkbox"/> | go through Patricia's work on tuning curves for tuning islands, complete simulations, calculate curves and tables the 3 different cell types for cavity M | Rolf | good progress, so far we seem to be well prepared, cavity M done, continuing with L | |
| <input type="checkbox"/> | qualification of disc production for series | CERN workshop | ok given for discs of cavity 3 and 4 (coaxiality problem (4 times tolerance) => waiting for metrology of fully assembled cavity, steps on nose cone tip => waiting for high power test results) | |
| <input type="checkbox"/> | metrology of central disc M_8-9 and ring M_9-10 | Rolf | not yet received, preparation for re-machining, should be done next week | 17-Oct-13 |
| <input type="checkbox"/> | metrology and brazing analysis of waveguide ring M | Rolf | needs repair, too short by .5 mm, Ra 2-3 instead of 0.8 (20% higher losses), coaxiality not perfect, brazing done, brazing seems successful but flange needs re-machining because pieces have moved slightly (0.6 mm), new flange fixture under study, cleaning procedure needs to be established, geometry did not change too much, flange was re-machined and now has a flatness of 20 um, though a roughness of 1, | 3-Oct-13 |
| <input checked="" type="checkbox"/> | prepare tooling for surface treatment of discs | Yves/Rolf | discussed with Marc, principle to be discussed with Yves, Yves started design/calculation work, production launched | 26-Sep-13 |
| <input type="checkbox"/> | assembly and inspection of cavity M | Rolf | | |
| <input type="checkbox"/> | if time permits, optimise tuning of PIMS cavities (Octave routines, network analyser communication, intelligent tuning suggestion) | Rolf | | |
| <input type="checkbox"/> | determine amount of re-machining for all discs cavity M | Rolf | | |
| <input type="checkbox"/> | re-machining of discs cavity M | Rolf | | |
| <input type="checkbox"/> | problem with ring M11-12 prevents green light for series until | Rolf | trapped volume of air can probably be opened to cavity vacuum | |
| <input checked="" type="checkbox"/> | rings for 3 cavities are sent to Jülich | | | 17-Oct-13 |
| <input type="checkbox"/> | 2nd waveguide ring being prepared | | | 17-Oct-13 |
| windows | | | | |
| SPL/HOM | | | | |
| MTF | | | | |
| <input type="checkbox"/> | MTF input DTL | SR/RVT | drift tube data being uploaded, | |
| <input type="checkbox"/> | MTF input CCDTL | SR/FG/RVT | | |
| <input type="checkbox"/> | MTF input PIMS | FG/SR/RVT | | |
| <input type="checkbox"/> | MTF input buncher cavities | FG/SR/RVT | | |
| A.O.B. | | | | |
| <input checked="" type="checkbox"/> | transport of CCDTL & DTL prototypes, and RFQ vane to Linac4 exhibition area for open day | Yves | request for transport launched | 9-Sep-13 |
| <input checked="" type="checkbox"/> | transport back into previous area | JM | will finish this week | 17-Oct-13 |
| <input type="checkbox"/> | revision of RF structure transport into tunnel (meeting with Catherina, Rolf, Suitbert, Frank) | | | |

Operations & maintenance

| | action | person | status | date |
|-------------------------------------|--|---------------------|---|-----------|
| shut-down work | | | | |
| | Modulator | Vince | done | |
| Frank James | | | | |
| <input type="checkbox"/> | prepare a complete spare amplifier (apparently all pieces are available from Linac3 spare amplifier), | Vince/Han/ Frank | missing is the ramping up of filament system, including testing ~60 kCHF, agreement by Erk that this project will be financed one way or another | 1-Jun-14 |
| <input type="checkbox"/> | RFQ cavity base: try to remove some corrosion from all the fixed parts to avoid that rust gets into the movable parts, verify if there is a water leak (internal/external) responsible for corrosion and apply some spray... | Vince/JM | needs water to fully test, | |
| <input type="checkbox"/> | completion of 4 FJ amps (buncher, debuncher L2), capton needs to be ordered, installed tested (CU plating to be clarified) | Han | | |
| Linac2 maintenance | | Vince | basically done | 18-Jul-13 |
| <input type="checkbox"/> | Linac3 maintenance | Vince | stopped until mid-September because a big AC unit was placed before the amplifiers to replace the regular unit during maintenance work | |
| <input type="checkbox"/> | RFQD maintenance | Vince | | |
| machine operation | | | | |
| <input checked="" type="checkbox"/> | water cut | | | 1-Jun-13 |
| <input checked="" type="checkbox"/> | define date when we need the water back for amplifier test | JM | for everything else we need water 1 month before start up. Added another 1 month for JM's amplifier test. FG sent a request to Detlef | 30-May-13 |
| <input type="checkbox"/> | clarify when water is back | Frank | | |
| REX upgrade | | | | |
| <input checked="" type="checkbox"/> | shipping of amplifier to Bertronix | Han | everything packed, now preparing shipping papers to make sure no TVA is paid, shipping will be done beginning October, done | |
| <input type="checkbox"/> | opening of RFQ | Han/Vince | measurements done, delayed because of CV works, could be shifted to beginning of 2014 | |
| | several integration problems with new/old installations of REX upgrade | Han | Han follows and makes sure that our installations remain operable | 19-Sep-13 |
| <input type="checkbox"/> | amplifier tests | Han | complete test by March 2014, installation by June 2014 | |
| A.O.B. | | | | |
| <input type="checkbox"/> | order of new network analyzer | Han | use 69742 and 69748, presentation planned by the 2 companies, | |
| <input type="checkbox"/> | 2 months of ampl. testing Feb. to April 2014, needs organising meeting with involved groups, | | | |
| <input type="checkbox"/> | commissioning of FESA class in Linac2 | | | |