

## *RAT in Point 8* Réunion Avancement Travaux

HARDWARE COMMISSIONING COORDINATION - WEEK 23

7 June 2007 08:30 in 2889-R-009

Present: AB/CO: M. Zerlauth, R. Schmidt, A. Castaneda  
AB/PO: H. Thiesen, Y. Thurel, D. Nisbet  
AB/OP: D. Jacquet  
AT/MEL: S. Feher, A. Ballarino, V. Chareyre, R. Denz, B. Flora, G. Coelingh, D. Bozzini  
AT/MTM: A. Siemko, G. Kirby  
AT/ACR: R. Rabehl, L. Ronayette  
TS/HDO: B. Perea-Solano, R. Saban, M. Pojer, M. Koratzinos, A. Vergara

### **Powering Tests - Sector 78**

---

- Powering tests carried out yesterday (05/06) and plan for today (06/06) can be checked on:  
<https://twiki.cern.ch/twiki/bin/view/HCC/BlogEntryPoint8x2007x06x06x17x48?point=8>
- New hardware to be implemented by AT/MEL in D2 is ready and only needs to be installed in the tunnel. If everything goes fine, D2Q4Q5 will be OK for powering at 14:00.
- The communication problem in RQ6.R7 was solved yesterday evening. PIC2 can therefore continue this morning.
- The 600A circuits in the DFBAO released by EIQA will be published in Twiky today.
- The two non-conformities in the 600A leads have been communicated to Juan Casas.
- The non-conformity regarding the missing tap in one SSS will be solved this week.
- Boil-off tests in the DFBAN will be done this morning.
- Next meetings:
  - ✓ Today (07/06) at 16:30 in CCC
  - ✓ Tomorrow (08/06) at 8:30 in Point 8

Antonio Vergara