

UA43 Dry-Run RAT Réunion Avancement Travaux

HARDWARE COMMISSIONING COORDINATION

4 October 2006 9:00 – CCC

Present: Alejandro Castañeda, Reiner Denz, Robert Harrison, Iván Romera, Antonio Vergara

Progress of the UA43 Dry-Run

- Herve informs by e-mail that the QPS OK for PIC is implemented, the PIC PVSS software is upgraded and the RQ7.L4 and the RQ8.L4 are now operational and ready to use.
- Today François will run the powering test procedures for B2 type circuits. For doing so he needs a QPS expert with him in the CCC. Interlock experts will be also present.
- Reiner informs that the hardware for the type A circuits will not be ready for this week. Since the area has to be released and the short-circuit removed on Friday night it is decided to postpone the tests of the type A circuit to the following dry-runs. This can be either during the UA63 SCT or the next full dry-run that will take place from mid-November in UA83. This gives two days to François to carry out his tests.

Test Schedule

Week 40 (10.02 – 10.06)

- Wednesday (10.04):
 - Validation of test procedures for B2 circuit
- Thursday (10.05)
 - Last tests from Sequencer (C, B1 and B2 circuits)
- Friday (10.06)
 - End of tests: removal of safety panels
 - Consignation of all the converters in the area.
- Saturday (10.07)
 - Removal of the short-circuit blocks.



Next Dry-Run RAT in CCC: Friday 6th at 9:00

Antonio Vergara