

| ID | Task Name | Duration | Start | Finish | 16 Jul '07 | | | | 23 Jul '07 | | | | 30 Jul '07 | | | | 06 Aug '07 | | | | 13 Aug '07 | | | | 20 Aug '07 | | | | 27 Aug '07 | | | | 03 Se | | | |
|----|--|----------|--------------|--------------|------------|---|---|---|------------|---|---|---|------------|---|---|---|------------|---|---|---|------------|---|---|---|------------|---|---|---|------------|---|--|--|-------|--|--|--|
| | | | | | M | W | F | S | T | T | S | M | W | F | S | T | T | S | M | W | F | S | T | T | S | M | W | F | S | T | | | | | | |
| 1 | Electrical inspection | 0 days | Fri 20/07/07 | Fri 20/07/07 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Calibration PC | 3,2 wks | Mon 23/07/07 | Mon 13/08/07 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | WELQA | 1 day | Tue 14/08/07 | Tue 14/08/07 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | WIC MAGNETS | 1 day | Tue 14/08/07 | Tue 14/08/07 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Cables connection and "deconsignation" | 1 day? | Tue 14/08/07 | Tue 14/08/07 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | WIC PC | 0,5 days | Wed 15/08/07 | Wed 15/08/07 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | SET UP | 7,5 days | Wed 15/08/07 | Fri 24/08/07 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | POLARITY TEST | 0,2 days | Mon 27/08/07 | Mon 27/08/07 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | 24h HEAT RUN | 1 day | Mon 27/08/07 | Tue 28/08/07 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| '07 | 10 Sep '07 | | | 17 Sep '07 | | | 24 Sep '07 | | | 01 Oct '07 | | | 08 Oct '07 | | | 15 Oct '07 | | | 22 Oct '07 | | | 29 Oct '07 | | | 05 Nov '07 | | | 12 Nov '07 | | | 19 Nov '07 | | | 26 Nov '07 | | | 03 |
|-----|------------|---|---|------------|---|---|------------|---|---|------------|---|---|------------|---|---|------------|---|---|------------|---|---|------------|---|---|------------|---|---|------------|---|---|------------|---|---|------------|---|---|----|
| T | S | M | W | F | S | T | T | S | M | W | F | S | T | T | S | M | W | F | S | T | T | S | M | W | F | S | T | T | S | M | W | F | S | T | T | S | M |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |