

ID	Task Name	Duration	Start	Finish	17 Dec '06							24 Dec '06							31 Dec '06							07 Jan '07							14 Jan '07							21 Jan '07							28 Jan '07							04 Feb '07							11 Feb '07							18 Feb '07						
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S							
1	Fin de l'installation	0 days	Thu 21-12-06	Thu 21-12-06	◆ 21-12																																																																					
2	Nettoyage UA67 (if needed)	1 day	Fri 22-12-06	Fri 22-12-06	■																																																																					
3																																																																										
4	SCT UA67-UJ67 preparation	25 days?	Mon 18-12-06	Sun 21-01-07	▶																																																																					
5	120A&600A PM installation	2 days	Mon 18-12-06	Tue 19-12-06	■ ABPO																																																																					
6	World-Fip Completed	1 day	Wed 20-12-06	Wed 20-12-06	■ ABPO																																																																					
7	FGC installation	0.5 days	Wed 20-12-06	Wed 20-12-06	■ ABPO																																																																					
8	WorldFIP address verification	0.5 days	Wed 20-12-06	Wed 20-12-06	■																																																																					
9	Water filter verification	1 day	Thu 21-12-06	Thu 21-12-06	■																																																																					
10																																																																										
11	Power Consumption Restriction	11 days?	Fri 05-01-07	Sun 21-01-07	■																																																																					
12																																																																										
13	SCT UA67-UJ67	24 days	Mon 08-01-07	Thu 08-02-07	▶																																																																					
14																																																																										
15	600A EE systems IST	7 days	Mon 08-01-07	Tue 16-01-07	■ GJC																																																																					
16	13kA EE systems IST	10 days	Mon 08-01-07	Fri 19-01-07	■ NF																																																																					
17																																																																										
18	Balilage zone	0.5 days	Mon 08-01-07	Mon 08-01-07	■ TS-HDO'ABPO																																																																					
19	Raccordement ERD1/UA67	1 day	Mon 08-01-07	Tue 09-01-07	■ TSEL'ABPO																																																																					
20	Mis en tension	1 day	Mon 08-01-07	Tue 09-01-07	■ ABPO																																																																					
21	FGC configuration	1.5 days	Tue 09-01-07	Wed 10-01-07	■																																																																					
22																																																																										
23	IST RB.A67	16 days	Mon 08-01-07	Mon 29-01-07	■ ABPO-KF																																																																					
24	raccordement DC RB.A67	0.5 days	Tue 30-01-07	Tue 30-01-07	■ TSEL																																																																					
25	Interlock tests RB.A67	0.5 days	Wed 24-01-07	Wed 24-01-07	■ ABPO'ABCO'TSEL'AT-MEL																																																																					
26	Powering tests RB.A67	2 days	Wed 24-01-07	Fri 26-01-07	■ ABPO'TSEL'AT-MEL																																																																					
27																																																																										
28	Interlock tests RQD&F.A67	1 day	Tue 23-01-07	Tue 23-01-07	■ ABPO'ABCO'TSEL'AT-MEL																																																																					
29	Powering tests RQD&F.A67	3 days	Wed 24-01-07	Fri 26-01-07	■ ABPO'TSEL'AT-MEL																																																																					
30	CCC tests RB 8h	1 day	Mon 29-01-07	Mon 29-01-07	■																																																																					
31	RQ&RB 8h heat run	1 day	Tue 30-01-07	Tue 30-01-07	■																																																																					
32																																																																										
33	PIC-PC-QPS Interface Tests	4 days	Mon 22-01-07	Thu 25-01-07	■ ABPO-ABCO																																																																					
34	2kA powering tests	1.5 days	Mon 15-01-07	Tue 16-01-07	■ ABPO-FSU1																																																																					
35	120A powering tests	2 days	Thu 11-01-07	Fri 12-01-07	■ ABPO-FSU1																																																																					
36	600A powering tests	2 days	Thu 11-01-07	Fri 12-01-07	■ ABPO-FSU1																																																																					
37	600A-EE interlock tests	1 day	Wed 17-01-07	Wed 17-01-07	■ ABPO-FSU1'AT-MEL																																																																					
38	600A-EE powering tests	2 days	Wed 17-01-07	Thu 18-01-07	■ ABPO																																																																					
39	CCC tests	1 day	Thu 25-01-07	Thu 25-01-07	■ ABPO'ABCO'ABOP																																																																					
40	120A&600A&2kA 8h heat run	1 day	Fri 26-01-07	Fri 26-01-07	■ ABPO'ABCO'ABOP'TSEL'AT-MEL																																																																					
41																																																																										
42																																																																										
43	CCC Test 24h	1 day	Fri 02-02-07	Fri 02-02-07	■ ABPO'ABCO'ABOP																																																																					
44	UA67 24H heat run test	2 days	Mon 05-02-07	Tue 06-02-07	■ ABPO'ABCO'ABOP'TSEL'AT-MEL																																																																					
45	AUG & UPS Test	0.5 days	Wed 07-02-07	Wed 07-02-07	■																																																																					
46	Polarity Check	1.5 days	Wed 07-02-07	Thu 08-02-07	■																																																																					
47	Retrait balilage	1 day	Fri 09-02-07	Fri 09-02-07	■ TS-HDO																																																																					
48	fin des tests	0 days	Fri 09-02-07	Fri 09-02-07	◆ 09-02																																																																					