

**Next meeting:
 Tuesday August 21st,
 10:00 building 2685.**

July 31, 2007, 10:00 - Point 6

Present: Francesco Castronuovo, Laurent Ducimetiere, Carlos Fernandez, Hubert Gaillard, Brennan Goddard, Damien Grenier, Baptiste Lebeau, Mirko Pojer, Win Weterings.

PLANNED INTERVENTIONS IN THE AREA

- Cabling campaign has been completed; before the cool-down, cabling for the access and connections for the cool-down still to be performed.
- The fire detection system in RA63 and RA67 has been installed.
- The MKB and FBCT realignment has been completed.
- Bake-out of IP6 will be completed by w.32; bake-out of 4L6 by the week after. Installation of the protecting grids should start at the beginning of w.34.
- The beam dump line installation will restart on w.33 and completed in 4 weeks.
- The beam dump reserve blocks will be transported mid September.
- The interference between the MKD covers and beam tubes and support will be solved on w.35 for MKDs in RA63 and on w.36 for MKDs in RA67.
- The tests of the TCDQ will be performed on w.35 for 6R and w.36 for 6L. A team of geometers will be on the field. It is necessary that the beam dump line is aligned above the TCDQs.

Summary of the activities for the next weeks.

		w.32	w.33	w.34	w.35	w.36	w.37	w.38
Bake-out	IP6	█						
	4L6		█					
Modification covers	MKD in RA63				█			
	MKD in RA67					█		
Test of TCDQ	TCDQs.4L6				█	█		
	TCDQs.4R6				█			
Beam Dump Line			█	█	█	█		
Reserve Dump Block	UD 62							█
	UD68							█
Warm magnets test						█	█	
Coffrets				█	█			

- Warm magnets will be tested on w.36-37; the protection measures will be decided after the VIC.
- The electrical distribution boxes above the dump line and behind the MKBs in RA67 will be moved on w.34 and w.35, respectively.
- TS/SU will perform a scan of UA63 on weeks 31 and 32 and another one of UA67 on weeks 33 and 34.
- Cool-down of sector 5-6 for the beginning of October. The EIQA will be performed the week before.
- Cool-down of sector 6-7 for the end of October. The EIQA will be performed the week before.
-
- The inspection by Norisko on the PDCs of the dump system will be fixed in 3 weeks.