



Motivation



- Aim of this meeting:
 - Starting from a rough list based on the work package presentation “PSB commissioning with Linac4”
 - Brainstorming on Booster commissioning with Linac4
- Define commissioning preparations, important steps and milestones of Booster commissioning with Linac4:
 - What is required for the different stages?
 - Beam properties, hardware, instrumentation
 - Possible problems, we may encounter
 - Anticipate cures ?
 - Procedures to make progress ...
 - Hardware and measurements required (present priority)
 - Applications
 - Implications on hardware required (in particular instrumentation)
 - Estimate time needed for Booster commissioning and compare to general Linac4 schedule
- Later (after this meeting):
 - Further discussions and/or (depending on progress)
 - presentations to a larger audience



Before Commissioning with Beam



- Commissioning of the hardware required:
 - Hardware specialists with operations team for new equipments
 - Preparation of the Booster for higher injection energy (magnetic cycle?)
- Characterisation of the Linac4 beam in the LBE/LBS measurement lines
 - Measurement accuracy required: emittance, Twiss parameter, absolute accuracy of energy, energy fluctuations (shot-to-shot, within one shot)?
 - If necessary re-match of the line upstream of LBE/LBS and/or BI line
 - What Linac4 beam properties are required to start Booster commissioning
- Generation of appropriate Linac4 beam time structure
 - Setting up of 3 MeV chopping (with the final system for long. painting?)
 - Synchronization with injection equipment, in particular distributor, and possibly instrumentation
- Transfer of the beam to the PSB injection region
 - Beam structure and intensities?
 - Just enough for diagnostics ... to avoid activation



Commissioning to nominal Performance (1/2)



- Commissioning to nominal performance:
 - Booster able to provide beams, which had been available before with Linac2
 - Expected to last about three months (Linac4 master schedule)

- Transfer low intensity beam through the injection region and first few turns
 - Proper steering, view screen in foil position
 - Beam structure: ~Half a turn to create a beam structure visible with Booster pick-ups
 - Multi-turn acquisitions for a few pick-ups to determine closure of bumps
 - Possible problem: beam does not make several turns
 - How to improve closure of bumps in case this is needed?
 - Matching: rely on LBE measurement and theoretical line or matching monitor needed?

- Establish injection and circulating beam
 - No problem expected:
 - Will happen once injection trajectories and orbit are adjusted properly (Provided Booster lattice is o.k.)
 - Injection of coasting beams at the beginning (no RF voltage)
 - Bump heights ... ?



Commissioning to nominal Performance (2/2)



- Beam capture (with first low intensities injected?), acceleration and first ejections:
 - Similar (may be slower) to present -> no particular problems expected
 - First capture (and thus injections) on flat bottom?
 - Improved adiabaticity by slower capture (direct space charge not an issue at that stage?)
 - Possibly adjust Linac4 energy spread (larger than the one required with painting)
 - Acceleration and ejection
- Increase intensity (after capture and acceleration ?)
 - Iteratively:
 - Increase length of Linac4 beam injected wholes to reduce the average beam current required??
 - Fine tuning (working point ...) to keep losses at an acceptable level (which intensities feasible with injection of coasting beam followed by capture)
 - critical items: beam loss measurement, interlocks, foil position for safe operation
- Injection of large energy spread beams (within commissioning to nominal performance?)
 - Injection into waiting (double harmonic?) bucket
 - No active longitudinal painting, but large energy spread to fill bucket (for intermediate intensities where painting is not practical)
 - To what extent can the energy spread be adjusted (by debuncher setting?)?



Commissioning to ultimate Performance (1/2)



- Commissioning to ultimate perf. (2nd stage of Booster commissioning with Linac4):
 - Aims at making profit of Linac4 to provide beams not yet possible with Linac2
 - Expected to start immediately after re-commissioning to nominal performance, i.e. about three months after starting the Booster with Linac4

- Setting up of first longitudinal painting
 - Setting up of energy ramping
 - Setting up of chopping for longitudinal painting
 - Verifications in LBS (spectrometer): time and energy resolution required?
 - Just complex application ... or dedicated system to be commissioned
 - First longitudinal painting on flat bottom (easier)?

- Increase of intensity and/or beam brilliance by
 - Iteratively
 - Increase the number of injected turns and energy modulation periods
 - fine adjustments (e.g. dynamic working point) to optimize performance and to minimize beam loss
 - Verification that losses stay at acceptable level
 - Move to injection onto the ramp
 - Problems: excessive losses and activation?



Commissioning to ultimate Performance (2/2)



- Transfer of higher beam intensities to ISOLDE
 - May be done relatively quickly once high intensity can be accelerated
 - No dedicated setting up at high energy
- Setting up of single-batch PSB to PS transfer for nominal 25 ns LHC beams
 - Special longitudinal gymnastics in the PSB with increased intensities
 - Transfer to and gymnastics in the PS (fast blow-up and/or bunch rotation to limit duration with very large direct space charge tune shifts ..)
- Delivery of PS high intensity (“CNGS like”) beams with improved performance
 - Can PS profit from better tunability of emittances (painting procedures, alleviated direct space charge forces)?