

F. Gerigk, S. Ramberger, R. Wegner, G. DeMichele , P. Tirado, M. Schuh, and R. De Prisco

Linac4

- Meeting: RF Distribution, structure RF tests
 - ◆ Power splitting adjustment via circulator (Setup: Klystron -> MagicT -> Circulator -> Structure)
 - ◆ Equipment list under preparation for new test area
- Meeting: Water Distribution
 - ◆ No new equipment needed for testing
 - ◆ Tunnel: Feed water in middle of structure and extract at end of the structure; combine return line of 2 neighboring modules

CCDTL

- Welder certification: test welds failed norm specification, redo test welding

Buncher cavity

- Ready for vacuum test, start next Monday
- RF test and Q value ok

DTL

- Remachine end cone of low energy end

Cavity conditioning software

- Manual under preparation

PIMS

- Started Simulation on 160MeV module

HOM

- Preparation of IPAC10 Proceeding

-- MarcelSchuh - 26-Apr-2010

This topic: SPL > Minutes23April2010

Topic revision: r2 - 2010-04-27 - FrankGerigk



Copyright