

F. Gerigk, G. DeMichele, M. Schuh, M. Jarosz, J. Borkowski, F. Grespan

General

- Approved medium term plan, which includes:
 - ◆ Upgrade of SM18 test stand for the SPL
 - ◆ founding for 10 beta=1 SPL SC cavities

CCDTL

- There is a pre-kick-off meeting next week, followed by a kick-off meeting with the Russian collaborators in the week starting with July 13th

DTL

- Equivalent circuit model was tested with Tilt Sensitivity measurements on the Cold Model: stabilizing post length calculated by circuit is good.
- A better choice of reference phase improves bead pull measurements by 2%.
- Bead Pulling mechanical system has been modified, in order to avoid wire overlap on the driver pulley.

HOM

- A lot of feedback during the SPL HOM workshop [↗](#) :
 - ◆ Input parameters are redefined
 - ◆ Steel bellows could probably be used as HOM damper

-- MarcelSchuh - 06 Jul 2009

This topic: SPL > Minutes03Jul2009

Topic revision: r3 - 2009-07-07 - FrankGerigk



Copyright