From: Horng-Liang Shih
To: Harry Renshall;
cc: wlcg-operations;
Subject: Re: Minutes from the daily WLCG meeting of Mon 2nd Mar available
Date: Monday, March 02, 2009 19:58:28

Hi Harry and Jamie,

Harry RENSHALL wrote:
> Minutes from the daily WLCG Operations meeting of Monday 2 March
> are to be found at:
> https://twiki.cern.ch/twiki/bin/view/LCG/WLCGDailyMeetingsWeek090302

sorry for the late briefing current progress and estimation for the recovery planning.

the severe dusting and pollutant in three data center make it difficulty to restore the services shortly. other rack mount servers able to be up and functional normally after switch using other network segment while the other services binding to the blade system might delay a while until having suitable place relocating the critical grid services (sufficient power and cooling):

==========

gs	brand	pri	Q.	db	fs
nfs ui	Q	T	1	F	F
nfs	Q	T	1	F	F
bdii	Q	T	2	F	F
old ui	Q	M	1	F	T
fts ws	Q	T	2	T	F
fts ag	Q	T	1	T	F
rac g1	Q	T	3	T	T
rac g2	Q	T	2	T	T
rac g3	Q	M	3	T	T
dpm	Q	T	1	F	F
sbdii	Q	T	1	F	F
ce	I	M	2	F	F
reg	I**	M	1	F	F

vomrs	I	T	1	T*	F
lfc	I	T	1	T	F
ui	I	M	2	F	T
wms	I	M	1	F	F

==========

if we confirm the recabling tomorrow and also if able to have sufficient power in the lab, we might have chance brining up these services in time. but mass storage system might delay a bit if we have better location hosting 100 raid subsystem and also close to the front end disk servers direct attaching with fiber channels.

in parallel, we're cleaning up the facilities as well as data center area that we able to bring all system up (bypassing the UPS system as procurement might delay a while) and resume the validation. we're afraid the instability of the system (especially hardware problem) might affect the availability as well. 100% full run expect to be finish in 1.5 month and max extend upto 2 month.

BR,
J

--
Jason Shih
ASGC/OPS
Tel: +886-2-2789-8311
Fax: +886-2-2783-7653